SBR No: 32/19-20

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

No. ***First & Final Bill*** (For Other Works) Date..23/08/2019

Division: **BBMP, Byataranyanapura** Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No. Dated Divisional Cash Book Voucher No…….. Dated…….
Sub Divisional **Work Code: 011-18-000054**

Schedule Docket No. Head of Account: **P-3296** **Est.Cost: 15.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate: **Improvements to Road and Footpath Maintenance in Ward No. 11, (Kuvempunagara), Vidyaranyapura Sub Division.**

Name of Contractor and Full Address: ***Executive engineer, Karnataka Rural Infrastructure Development Limited, # 280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajainagara, Bangalore - 10.***

Reference to Agreement No. **EE/BTP/BBMP/KRIDL/WO/94/2018-19** **Dated: 31.08.2018**

Certified that the measurements were taken by me on 28/11/18 and recorded of **Pages** 42465 to 42466 of measurement Book No. 4247 and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Assistant Executive Engineer, Byatarayanapura Sub-division KRIDL, BBMP, Bangalore

Certified that the measurement were taken by me on 28/11 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1) Total value of work done or supplies made as per account within — Amount 1499400-00
2) Deduct amount to be held in reserve being ……percent Rs…… — FD 30000-00
3) " Balance — IT - 29988-00
4) Deduct Payment:
   a. Amount of previous payment as in the Office Cash Book Voucher No……Dated……S.D. No……..… adjusted towards cash advance recovery of — IC - 14994-00
   b. Payments Now made { cost store or other material supplied. / recovery of amount creditable to this/other work / Amount paid on this bill Cheque / Cash. — CBF - 1500-00
5) Balance being unpaid value of work done held in reserve. — CGST - 13388-00
6) Deduct cash advance made on the Office cash Book Voucher No…… dated……less adjustments. — SGST - 13388-00
7) Net amount due to or from Contractor in adjustments items. — Royalty - 14375-00
8) Advance to Contractor for materials brought to site (as detailed) within. — Fine - 1600-00
9) Value of Government materials supplied. 159133-00 — Total deduct - 159133-00

Total amount adjusted - 1340267-00

1340267 — Net Amount 1340267-00

Assistant Executive Engineer, Vidyaranyapura Sub Division BBMP, Bangalore-97

Contractor's Signature

Assistant Executive Engineer, Byatarayanapura Sub-division KRIDL, BBMP, Bangalore

Received Rs…….. (in words)……
……
by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

(For use in the Office)

ಲೆಕ್ಕಶೀರ್ಷಿಕೆ P-3296
ಮಂಜೂರಾಗಿರುವ ರೂ. 1499400-00
ಇದುವರೆಗೆ ರೂ. 159133-00 ಪಾವತಿಸಿದ್ದು ಹೊಂದಾಣಿಕೆ
ಮಾಡಿಕೊಂಡು ರೂ. 1340267-00 ಬಿಡುಗಡೆ

Witness
1.
2.
Dated Signature of Contractor

Assistant Executive Engineer, Byatarayanapura Sub-division KRIDL, BBMP, Bangalore

Stamp

Paid by me by Cheque No……Dated……
Cash Rs……..
Dated……

FT/NEFT/RTGS ಮುಖಾಂತರ ನೀಡಲಾಗಿದೆ

ಸಹಾಯಕ ಅಭಿಯಂತರರು ನಿರ್ವಾಹಕರು ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು ಬೃವಿಮುಪಾ, ಬೆಂಗಳೂರು

Initials of Officer making payment

Executive Engineer

Sl. No.		Unit
1	Earthwork **excavation by manual means in ordinary** soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work.	Cum
2	Removing and refixing stone slabs of drains and pointing in CM (1:3) etc complete as per specifications and directions of engineer in charge of the work.	Sqm
3	Providing granite slabs of selected quality roughly dressed havinf a size of 7.5 cms thick and fixed in cement mortar (1:6) including fixing curing etc complete as per specifications and directions of engineer in charge of the work.	Sqm
4	Providing and laying in position **plain cement concrete of mix 1:4:8** with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, **in foundation**, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work.	Cum
5	Providing and constructing granite / trap / basalt size stone masonry in **basement with cement mortar 1:6**, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work.	Cum
6	Providing ruled pointing to coursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work.	Sqm
7	Providing and constructing load bearing wall with solid concrete blocks of size 400x150x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 5.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing etc complete as per specifications and directions of engineer in charge of the work.	Sqm
8	Providing and laying in position **plain cement concrete of mix 1:2:4** with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, **in foundation, plinth and cills**, ncluding cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work.	Cum
9	Providing **precast slab of 100 mm thick** including cost of all materials, labour, curing, transportation, loading unloading, etc., complete as per the direction of engineer in charge- Data rate	Sqm
10	Providing **precast slab of 250 mm thick** including cost of all materials, labour, curing, transportation, loading unloading, etc., complete as per the direction of engineer in charge- Data rate	Sqm
11	Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications.(Including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density) etc complete as per specifications and directions of engineer in charge of the work.	cum
	Total	
	Add 11% charge to KRIDL	
	Grand Total	

CERTIFICATE:

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	91.70	199.36	18281.00	91.70	18281.00	
-	-	236.82	80.56	19078.00	236.82	19078.00	
-	-	246.48	665.68	164077.00	246.48	164077.00	
-	-	2.40	5159.02	12382.00	2.40	12382.00	
-	-	8.64	5305.30	45838.00	8.64	45838.00	
-	-	12.80	103.88	1330.00	12.80	1330.00	
-	-	286.40	880.86	252278.00	286.40	252278.00	
-	-	18.16	5767.46	104737.00	18.16	104737.00	
-	-	322.20	1820.56	586584.00	322.20	586584.00	
-	-	15.12	5125.00	77490.00	15.12	77490.00	
-	-	214.80	320.12	68762.00	214.80	68762.00	
				1350837.00		**1350837.00**	
				148592.07		**148592.07**	
				1499429.07		**1499429.07**	

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97